Sanitized Copy Approved for Release 2011/05/09 : CIA-RDP78-03642A001200010012-4

FILE CU 188 B

[redacted] STAT

February 25, 1959

57147/C-379

[redacted] STAT

Subject: Task Order No. 2

Dear [redacted] STAT

Enclosed are two copies of Progress Report No. 4 which summarizes the action taken on the subject Task Order during the period from 20 January 1959 through 20 February 1959.

Also enclosed is a copy of the Project Fiscal Report as of 31 January 1959.

Very truly yours,

[redacted] STAT

TJH/jf

Enclosures:
(A) Progress Report No. 4 (1 pg) 2 copies
(B) Project Fiscal Report (Task 2, 1 pg) 1 copy
(Task 1 & 2 total, 1 pg) 1 copy

Copy to: Contracting Officer
(w/1 copy of enclosures)

Sanitized Copy Approved for Release 2011/05/09 : CIA-RDP78-03642A001200010012-4

Sanitized Copy Approved for Release 2011/05/09 : CIA-RDP78-03642A001200010012-4

[redacted] STAT

Contract Action:

1. At the Government Project Engineer's request, a revised conveyor proposal was made and forwarded to the customer.

2. No further work is to be done until notification by the customer.

Action Required:

None.

[redacted] STAT

AMMENDMENT TO TASK 2 ISSUED TO A/A 27 FEB 1958 FOR CONTINUATION OF CONVEYOR PROGRAM PHASE II

Sanitized Copy Approved for Release 2011/05/09 : CIA-RDP78-03642A001200010012-4

Sanitized Copy Approved for Release 2011/05/09 : CIA-RDP78-03642A001200010012-4

CONTRACT TITLE: CONVEYER
Project Manager [redacted]

PROJECT FISCAL REPORT
Date: 1-31-59

Contract No.	374
Work Order No.	1 STAT

Account Name	Account Number	Paid End Prior Month	Paid Current Month	Open Purchase Commitments	Committed Costs To Date	Estimated Cost To Complete	Estimated Costs At Completion
Structures	9111.11	300			300		
E.M.Sys.Design	9111.21	-			-		
E.M.Mach.Design	9111.22	-			-		
Electronics Sys	9111.31	-					
Electron.Mech.	9111.32	-					
Nuclear Energy	9111.41	-					
Ordnance	9111.51	726 1	40		730 1		
Engr.Services	9111.61	-					
Aerodynamics	9111.71	-					
Tool Engr.	9111.81	-					
Proj.Supv.	9111.91	282 0	4 0		286 0		
Eng.Labor	9111	1038 1	8 0		1 046 1		
Mechanical	9112.11	1624 6	3 9		1 628 5		
Electronic	9112.21	-	-		-		
Inspection	9112.31	74 2	-		74 2		
Mfg. Labor	9112	1698 8	3 9		1 702 7		
Total Labor	911	2 736 9	11 9		2 748 8		
Structures	9111.11	103 50			103 50		
E.M.Sys.Design	9111.21	-			-		
E.M.Mech.Design	9111.22	-			-		
Electronics Sys	9111.31				-		
El ron.Mech.	9111.32	-			-		
Nuclear Energy	9111.41	-			-		
Ordnance	9111.51	2 683 25	18 20		2 707 45		
Engr.Services	9111.61	-					
Aerodynamics	9111.71	-					
Tool Engr.	9111.81	-					
Proj.Supv.	9111.91	1 562 40	21 60		1 584 00		
Eng.Labor	9111	4 355 15	39 80		4 394 95		4 394 95
Mechanical	9112.11	2 934 83	12 58		3 947 33		
Electronics	9112.21	-	-		-		
Inspection	9112.31	194 43	-		194 43		
Mfg.Labor	9112	4 129 26	12 50		4 141 76	1 50	4 143 26
Total Labor	911	8 484 41	52 30		8 536 71	1 50	8 538 21
M&PP	9123	2 011 41	(43 60)	24 60	1 991 81	191 60	2 183 41
Sub.Contract	9124	240 42	-	-	240 42	-	240 42
ODC	9125	23 48	-	-	23 48	-	23 48
Tot.Direct	911&912	10 759 32	8 20	24 00	10 792 42	193 10	10 985 52
Eng. O/H	9136	3 571 22	32 64		3 603 86	(80)	3 603 06
Mfg. O/H	9137	4 955 11	15 00		4 970 11	40	4 970 51
G&A O/H	9138	2 [illegible] 19	7 32	3 12	2 517 63	30 52	2 548 15
To .	91	21 793 24	63 66	27 12	21 884 02	223 22	22 107 24

CONTRACT CHANGES/PROPOSALS INC. IN ESTIMATED COST
CONTRACT CHANGES INCLUDED IN SELLING PRICE BASIC
SCHEDULE COMPLETION DATE

SELLING PRICE PIF 17,334.48 1,213.41 18,547.89

STAT

Sanitized Copy Approved for Release 2011/05/09 : CIA-RDP78-03642A001200010012-4